


Scheme Update – March 2021

Scheme Progress



Visit our website to see the latest video drone footage of the scheme

Introduction

Works are progressing well on the scheme, the Doxey Road Railway Bridge works are well underway, the electric and water companies have almost completed their section of works, we are continuing to maintain pedestrian and cycle access during the closure and an update on this programme of works will be issued as soon as possible.



What's coming up

The works on the new roundabout and original entrance into the Doxey Road long & short stay car parks and Sainsburys are progressing quickly with final surfacing works planned to start week commencing 29th March. We hope to be opening this entrance after the Easter holidays.

The temporary mini island will be permanently closed at this point and the traffic management will drop down to 3-way lights while we finalise kerbing, drainage and other works along the Doxey Road in this area.

Madford Retail Park final surfacing works are progressing well, the access and egress diversion is now in place, however, this will be removed over the Easter weekend to ease any congestion where possible.

Landscaping works along the new section of Doxey Road leading up the railway bridge have commenced, drainage and kerbing works will start in April in this section.

Doxey Road Railway Bridge kerb works will be starting in April and the new pedestrian footpath will be built over the bridge.

Key Milestones

Drainage works along new tie in road to Sainsburys carpark

Surfacing works at Madford Retail Park

Surfacing works on Doxey Road

Final surfacing works for the whole site apart from the viaduct

Complete viaduct works between Madford and Doxey Road Car Parks

March

April

May

June

*Dates in accordance with current programme and could be subject to change